

		Jméno	Trvání	Začátek	Konec	P...	J...	Pol 2, 2014							Pol 1, 2015							Pol	
								V	V	V	I	X	X	X	I	I	I	I	V	V	V		
1		 Stavba	232 dní	9.6.14 8:00	28.4.15 17:00																		
2		otevření obálek Stavba	0 dní	9.6.14 8:00	9.6.14 8:00			 9.6.14															
3		dokončení VVŘ stavba	31 dní	9.6.14 8:00	21.7.14 17:00																		
4		podpis SOD stavba	0 dní	4.8.14 16:00	4.8.14 16:00			 4.8.14															
5		Začátek stavby	0 dní	6.8.14 8:00	6.8.14 8:00			 6.8.14															
6		demolice	23 dní	8.8.14 8:00	9.9.14 17:00																		
7		zakládání a hydroizolace	32,5 dní	11.8.14 8:00	24.9.14 13:00																		
8		spodní stavba a sítě pod	30 dní	11.8.14 8:00	19.9.14 17:00																		
9		poslední úpravy projektu podlah od sceno	0 dní	31.10.14 17:00	31.10.14 17:00	37		 31.10.14															
10		podlahy, včetně sítí	65 dní	1.9.14 8:00	28.11.14 17:00																		
11		vyzdívky a stěny	67,62 dní	1.9.14 13:00	4.12.14 9:00																		
12		střecha a krovy, izolace	77 dní	14.8.14 8:00	28.11.14 17:00																		
13		výplně otvorů	82,62 dní	5.8.14 11:00	27.11.14 17:00																		
14		technické rozvody	69,25 dní	1.9.14 15:00	5.12.14 17:00																		
15		schodiště	104,5 dní	1.9.14 13:00	23.1.15 17:00																		
16		technické zařízení budovy	153,5 dní	15.9.14 8:00	16.4.15 13:00																		
17		vnitřní omítky a povrchy	50 dní	24.11.14 8:00	30.1.15 17:00																		
18		povrchy podlah	55,5 dní	28.10.14 12:00	13.1.15 17:00																		
19		Předání expo prostor Sceno a mob	0 dní	27.2.15 9:00	27.2.15 9:00			 27.2.15															
20		fasády	122 dní	27.10.14 8:00	14.4.15 17:00																		
21		venkovní sítě	44,5 dní	1.8.14 13:00	2.10.14 17:00																		
22		venkovní úpravy ploch a teras	162 dní	11.9.14 8:00	24.4.15 17:00																		
23		ostatní venkovní úpravy	41,38 dní	2.3.15 14:00	28.4.15 17:00																		
24		Kolaudace	0 dní	30.3.15 7:00	30.3.15 8:00			 30.3.15															
25		 Vybavení a nábytek stavby	166 dní	1.9.14 8:00	20.4.15 17:00																		
26		díleňská dok.	45 dní	1.9.14 8:00	31.10.14 17:00																		
27		schválení vzorků	4,88 dní	27.10.14 9:00	31.10.14 17:00																		
28		doměření na stavbě	9,88 dní	19.1.15 9:00	30.1.15 17:00																		
29		výroba	93,88 dní	3.11.14 9:00	12.3.15 17:00																		
30		instalace	25,88 dní	16.3.15 9:00	20.4.15 17:00																		
31		 Mobilář sceno	210 dní	1.9.14 8:00	19.6.15 17:00																		
32		díleňská dok	44 dní	15.10.14 8:00	15.12.14 17:00																		

		Jméno	Trvání	Začátek	Konec	P...	J...	Pol 2, 2014							Pol 1, 2015							Pol
								V	V	V	I	X	X	X	I	I	I	I	V	V	V	
33		prototypy a vzorky, výběr AV/ světla , zkušební instalace	44 dní	15.11.14 9:00	15.1.15 17:00																	
34		výroba	119 dní	15.11.14 9:00	30.4.15 17:00																	
35		instalace	43 dní	1.4.15 8:00	29.5.15 17:00	19																
36		zkušební provoz	15 dní	1.6.15 8:00	19.6.15 17:00																	
37		podklady stavbě	45 dní	1.9.14 8:00	31.10.14 17:00																	
38		☐ Výtvarné vizual řešení /AV Produkce	196 dní	15.9.14 8:00	15.6.15 17:00																	
39		AV koncepce, scénář, odsouhlasení	66 dní	15.9.14 8:00	15.12.14 17:00																	
40		participace na zkušebních instalacích, potvrzení výběru...	44 dní	15.11.14 9:00	15.1.15 17:00																	
41		obrazové podklady (obstarání)	30 dní	15.9.14 8:00	24.10.14 17:00																	
42		výroba	119 dní	15.11.14 9:00	30.4.15 17:00																	
43		instalace	45 dní	15.3.15 9:00	15.5.15 17:00																	
44		zkušební provoz	22 dní	15.5.15 8:00	15.6.15 17:00																	
45		☐ Výtvar vizual řešení - Expoziční grafika	174 dní	15.10.14 8:00	15.6.15 17:00																	
46		koncept návrhu, manuál, odsouhlasení	98 dní	15.10.14 8:00	27.2.15 17:00																	
47		participace na zkušebních instalacích	44 dní	15.11.14 9:00	15.1.15 17:00																	
48		odevzdání podkladů pro tisk	0 dní	1.3.15 9:00	2.3.15 17:00																	
49		dohled nad výrobou tisku, kontrola výroby a instalace	76 dní	1.3.15 9:00	15.6.15 17:00																	
50		☐ Výtvarně vizuální řešení - výtvarné dekorace	206 dní	15.9.14 8:00	30.6.15 8:00																	
51		výtvarný návrh, dílenská dokumentace - odsouhlasení	45 dní	15.9.14 8:00	14.11.14 17:00																	
52		participace na zkuš. instalacích, vzorky a prototypy	44 dní	15.11.14 9:00	15.1.15 17:00																	
53		výroba	97 dní	15.11.14 9:00	31.3.15 17:00																	
54		instalace	45 dní	15.3.15 9:00	15.5.15 17:00																	
55		zkušební provoz	22 dní	15.5.15 8:00	15.6.15 17:00																	
56		Otevření Centra	0 dní	30.6.15 8:00	30.6.15 8:00																	

